



Grant Progress Report

Watershed Based Implementation JUN 2022

Grant Title: 2022 Metro WBIF - Rum River Watershed

Grant ID: C22-5234

Grantee: Anoka CD

Fiscal Agent: Anoka CD

Grant Day-to-Day Contact: Chris Lord

Grant Award (\$): \$371,157.00

Required Match (%): 10

Required Match (\$): \$37,115.70

Grant Execution Date: 08/19/2022

Grant End Date: 12/31/2026

| | Total Budgeted | Total Spent | Balance Remaining* |
|--------------|---------------------|---------------------|--------------------|
| Grant Funds | \$371,157.00 | \$351,628.71 | \$19,528.29 |
| Match Funds | \$37,116.00 | \$35,152.41 | \$1,963.59 |
| Other Funds | \$232,500.30 | \$232,500.30 | \$0.00 |
| Total | \$640,773.30 | \$619,281.42 | \$21,491.88 |

*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

| | |
|-------------------------------------|--|
| Project Abstract | We will carry out activities selected by the Rum River metro watershed convene group including the Upper and Lower Rum River Watershed Management Organizations, Anoka Conservation District, and a city representative. Activities include (a) installing at least one water quality project identified in subwatershed studies and accomplishing 5 lbs/yr P reduction, (b) an assessment of Trott Brook riparian restoration opportunities, (c) up to four SSTS fix up for low income homeowners reducing 6 lbs/yr P and 18 lb/yr N, (d) critical area planting reducing 2.5 lbs/yr P, (e) wetland restorations reducing 2 lbs/yr P, and (f) administration. |
| Proposed Measurable Outcomes | 15.5 lbs/yr TP, 18 lb/yr N, 1 Trott Brook study |

Budget Details

| Activity Name | Category | Source Type | Source Description | Budgeted | Spent | Balance Remaining | Match Fund? |
|--|---------------------------------------|---------------------|---------------------------------------|-------------|-------------|-------------------|-------------|
| Admin | Administration/Coordination | Local Fund | LRRWMO, URRWMO | \$4,137.41 | \$6,760.56 | (\$2,623.15) | Y |
| Ag BMPs | Agricultural Practices | Local Fund | LRRWMO, URRWMO | \$0.00 | | \$0.00 | Y |
| Trott Brook assessment | Planning and Assessment | Local Fund | LRRWMO | \$3,000.00 | \$3,000.00 | \$0.00 | Y |
| Urban BMPs | Urban Stormwater Management Practices | Local Fund | LRRWMO, URRWMO | \$3,989.99 | \$4,129.02 | (\$139.03) | Y |
| Urban BMPs - linked Rivers Bend Pond Project | Urban Stormwater Management Practices | Local Fund | WMO | \$16,250.30 | \$16,250.30 | \$0.00 | Y |
| Urban BMPs - linked Rivers Bend Pond Project | Urban Stormwater Management Practices | Local Fund | LRRWMO | \$7,000.00 | \$7,000.00 | \$0.00 | Y |
| Urban Stormwater Retrofits - linked swale | Urban Stormwater Management Practices | Local Fund | WMO | \$3,010.01 | \$2,870.98 | \$139.03 | Y |
| Wetland restoration | Wetland Restoration/Creation | Local Fund | LRRWMO, URRWMO | \$3,400.00 | | \$3,400.00 | Y |
| Ag BMPs | Agricultural Practices | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$0.00 | | \$0.00 | N |
| Trott Brook assessment | Planning and Assessment | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$30,000.00 | \$29,728.68 | \$271.32 | N |
| Project development | Project Development | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$14,082.00 | \$14,489.45 | (\$407.45) | N |
| Critical area planting | Special Projects | Current State Grant | 2022 Metro WBIF - Rum River | \$48,935.00 | \$43,841.43 | \$5,093.57 | N |

| <i>Activity Name</i> | <i>Category</i> | <i>Source Type</i> | <i>Source Description</i> | <i>Budgeted</i> | <i>Spent</i> | <i>Balance Remaining</i> | <i>Match Fund?</i> |
|--|---------------------------------------|---------------------|---------------------------------------|-----------------|--------------|--------------------------|--------------------|
| | | | Watershed | | | | |
| SSTS fix up | Subsurface Sewage Treatment Systems | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$73,492.65 | \$73,222.65 | \$270.00 | N |
| Tech/Engineering | Technical/Engineering Assistance | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$49,303.39 | \$60,032.48 | (\$10,729.09) | N |
| Urban BMPs | Urban Stormwater Management Practices | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$41,750.00 | \$34,955.18 | \$6,794.82 | N |
| Urban BMPs - linked Rivers Bend Pond Project | Urban Stormwater Management Practices | Other Funds | FY25 WBIF - Rum metro | \$216,250.00 | \$216,250.00 | \$0.00 | N |
| Urban BMPs - linked Rivers Bend Pond Project | Urban Stormwater Management Practices | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$70,000.00 | \$70,000.00 | \$0.00 | N |
| Urban Stormwater Retrofits - linked swale | Urban Stormwater Management Practices | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$18,593.96 | \$25,358.84 | (\$6,764.88) | N |
| Wetland restoration | Wetland Restoration/Creation | Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$25,000.00 | | \$25,000.00 | N |
| Critical area planting | Special Projects | Landowner Fund | Landowners | \$4,000.00 | \$2,843.26 | \$1,156.74 | Y |
| SSTS fix up | Subsurface Sewage Treatment Systems | Landowner Fund | Landowners | \$8,578.59 | \$8,548.59 | \$30.00 | Y |

| <i>Indicator Category</i> | <i>Proposed Indicator</i> | <i>Total Value</i> | <i>Unit</i> |
|---------------------------------------|-----------------------------|--------------------|-------------|
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 2 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Nitrogen | 18 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 4.9 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 0.1 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 2.5 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 6 | Lbs/Yr |

| <i>Indicator Category</i> | <i>Final Indicator</i> | <i>Total Value</i> | <i>Unit</i> |
|---------------------------------------|-----------------------------|--------------------|-------------|
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 0.6 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Sediment (Tss) | 0.6 | Tons/Yr |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 12.33 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Sediment (Tss) | 19.95 | Tons/Yr |
| Water Pollution (Reduction Estimates) | BOD 5 | 631 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Nitrogen | 64 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Pathogens (E. Coli) | 7437900000000000 | Cfu |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 16 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Sediment (Tss) | 0.025 | Tons/Yr |

| <i>Indicator Category</i> | <i>Final Indicator</i> | <i>Total Value</i> | <i>Unit</i> |
|---|---------------------------------|--------------------|-------------|
| Estimates) | | | |
| Water Pollution (Reduction Estimates) | Total Suspended Solids (TSS) | 299 | Mg/L |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 2.33 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Sediment (Tss) | 2.74 | Tons/Yr |
| Water Pollution (Reduction Estimates) | Phosphorus (Est. Reduction) | 11.87 | Lbs/Yr |
| Water Pollution (Reduction Estimates) | Sediment (Tss) | 2.99 | Tons/Yr |

Grant Activities

Activity Name: Admin

Activity Category: Administration/Coordination **Staff time?:** Yes

Description: Grant administration/coordination including bookkeeping, record-keeping, and required reporting.

Milestones: Annual elink reporting.

Staff & credentials:

Kathy Berkness, Office Administrator. 15+yrs at ACD managing state grants in elink.

Chris Lord, District Manager - 30+yrs at ACD managing state grants.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|--------------------|---------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Local Fund | LRRWMO, URRWMO | \$4,137.41 | \$6,760.56 | (\$2,623.15) | 12/31/2025 | Y |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|---|-----------------------|
| 2022 - Bookkeeping and elink reporting. | 7/26/2022 1:08:17 PM |
| 2023 - Bookkeeping and elink reporting. | 1/26/2024 10:36:22 AM |
| 2024 - Bookkeeping and elink reporting. | 1/27/2025 1:39:00 PM |
| 2025 - Bookkeeping and elink reporting. | 1/28/2026 12:52:53 PM |

Activity Name: Ag BMPs

Activity Category: Agricultural Practices

Staff time?: No

Description: Description for both urban and ag BMPs activities: Install highly ranked BMPs identified in SWAs to improve water quality in high priority water resources. Up to 5 biofiltration basins, 1 pond modification, 1 check dam, 1 hydrodynamic device, ag water quality practice, or a combination will be completed. Projects to be completed will come from these subwatershed assessment studies: City of St. Francis Rum River (2016), Ford Brook (underway in 2022), City of Anoka (2016), City of Ramsey (2016), and the anticipated 2023 studies of the Rum and Mississippi drainages being completed with FY20 Rum metro WBIF. Projects will be selected based on cost effectiveness at phosphorus reduction. Designs will be guided by the MN Stormwater Manual and NRCS standards. Actual pollutant reductions achieved will be dependent upon selected projects, and a minimum anticipated reduction is 5 lbs/yr TP across all target waterbodies and across both the urban and agricultural activities in this grant. Milestones: 2023 project ID, 2024 design, 2025 installation.

Staff & credentials:

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

C. Lord, District Mgr - 30+ yrs ACD project mgmt. BS natural resources.

J. Wagner, Water Resource Specialist. 6 yrs ACD project mgmt. BS in environmental sci.

M. Haustein, Stormwater & Shoreline Specialist. 12 yrs ACD project mgmt. MS in ecology.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$0.00 | | \$0.00 | | N |
| Local Fund | LRRWMO, URRWMO | \$0.00 | | \$0.00 | | Y |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|---------------------|-----------------------|
| 2022 - No expenses. | 7/26/2022 1:19:41 PM |
| 2023 - No expenses. | 1/26/2024 10:36:52 AM |
| 2024 - No expenses. | 1/27/2025 1:40:22 PM |

Results

Date Added

2025 - No expenses.

1/28/2026 12:53:49 PM

Activity Name: Critical area planting

Activity Category: Special Projects

Staff time?: No

Description: Establish native plantings for the benefit of water quality in critical areas. Critical areas are defined as shorelands or other land with a surface flow path to priority waters such that the planting offers soil stabilization and runoff filtering. Plantings may be in conjunction with other BMPs, such as other shoreland stabilization practices.

Target locations:

- (1) RIM easements - Approx 10 acres at Rum RIM easements on riparian parcels in Anoka County.
- (2) Locations in shoreland prioritization studies - Approx 2,500 sq ft at shorelands identified in ACD inventories.
- (3) Others in critical areas.

Work may include site prep, seeding, and may include a short term vendor maintenance contract. Any maintenance contracts must be completed within the grant term. A one year maintenance contract with a professional service provider will be included when possible and deemed warranted to ensure project success.

Pollutant reductions will be estimated with either the sheet erosion or sheet & rill BWSR calculators. For streambank or lakeshore stabilization the BWSR streambank calculator or WI NRCS method may be used. A minimum anticipated reduction is 2.5 lbs/yr TP.

Funds for this activity may be used in non-Anoka Co portions of the Rum River watershed provided match funds are not from the LRRWMO or URRWMO. The primary target waterbody is the Rum River. Secondary targets are Rum River tributaries.

Staff & credentials:

Carrie Taylor, Restoration Ecologist. 6 yrs ACD ecological restoration project mgmt. JAA for critical area planting. MS in Land Rehabilitation.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$48,935.00 | \$43,841.43 | \$5,093.57 | 12/15/2025 | N |
| Landowner Fund | Landowners | \$4,000.00 | \$2,843.26 | \$1,156.74 | 12/15/2025 | Y |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|--|-----------------------|
| 2022 - No expenses. | 7/26/2022 1:10:26 PM |
| 2023 - 3 PROJECTS UNDERWAY: Everson 1341 Oakwood Dr 91 lf on Rum River 1,170 sq ft buffer. King 1433 Oakwood Dr 80 lf on Rum River 1,425 sq ft buffer. Rice 1502 2nd Ave 135 lf on Rum River 900 sq ft buffer. Projects are 90% complete with touch up worked in 2024, so activity details have been added in elink. | 7/28/2023 8:34:16 AM |
| 2023 - 3 PROJECTS COMPLETE: Everson 1341 Oakwood Dr 91 lf on Rum River 1,170 sq ft buffer. King 1433 Oakwood Dr 80 lf on Rum River 1,425 sq ft buffer. Rice 1502 2nd Ave 135 lf on Rum River 900 sq ft buffer. Touch up work may occur in 2024. Activity details have been added in elink. | 1/26/2024 10:38:01 AM |
| 2023 - 2 PROJECTS COMPLETE: DeRuyter and Glosimodt critical area plantings along the Rum Rivre. Activity details have been added in elink. | 1/27/2025 1:55:07 PM |
| 2025 - 3 PROJECTS COMPLETE: Johnson, Riversbend Park, and Hansen/Heath Rum Riverbank critical area plantings. Activity details have been added in elink. | 1/28/2026 1:07:00 PM |

Final Indicators

| <u>Indicator</u> | <u>Total Value</u> | <u>Unit</u> |
|-----------------------------|--------------------|-------------|
| Phosphorus (Est. Reduction) | 12.33 | Lbs/Yr |
| Sediment (Tss) | 19.95 | Tons/Yr |

| | | |
|-----------------------|--|--------------------------|
| Activity Action Name: | Critical area planting - DeRuyter 16548 Argon St NW | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.05 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 200 lf critical area planting on the Rum River, approx 2,000 sq ft | Install Date: 08/29/2024 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|--|-----------|
| Sediment (Tss) | Tons/Yr | 0.66 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 0.56 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |

| | | |
|-----------------------|---|--------------------------|
| Activity Action Name: | Critical area planting - Glosimodt 17400 Erkium St NW | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.15 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | Critical area planting 540 lf and 6,500 sq ft along the Rum River at the Trott Brook confluence | Install Date: 09/20/2024 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|--|-----------|
| Sediment (Tss) | Tons/Yr | 0.3 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 0.25 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |

| | | |
|-----------------------|--|--------------------------|
| Activity Action Name: | Critical area planting - Everson 1341 Oakwood Dr | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.03 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 91 linear ft on Rum River. 1,170 sq ft. | Install Date: 09/18/2023 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|--|-----------|
| Sediment (Tss) | Tons/Yr | 3.61 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 3.07 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |

| | | |
|-----------------------|---|--------------------------|
| Activity Action Name: | Critical area planting - King 1433 Oakwood Dr | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.03 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 80 lf on Rum River. 1,425 sq ft | Install Date: 09/18/2023 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|--|-----------|
| Phosphorus (Est. Reduction) | Lbs/Yr | 1.13 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |
| Sediment (Tss) | Tons/Yr | 1.33 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |

| | | |
|-----------------------|--|--------------------------|
| Activity Action Name: | Critical area planting - Rice 1502 2nd Ave | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.02 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 135 lf on Rum River. 900 sq ft. | Install Date: 09/18/2023 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|--|-----------|
| Sediment (Tss) | Tons/Yr | 1.47 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 1.25 | Bwsr Calc (Stream & Ditch Stabilization) | Rum River |

| | | |
|-----------------------|---|--------------------------|
| Activity Action Name: | Critical area planting - Riversbend Park City of Ramsey | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 1.75 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 1,000 lf. 1.75 ac. Along Rum River. | Install Date: 09/25/2025 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|----------------------------|-----------|
| Sediment (Tss) | Tons/Yr | 5.63 | Bwsr Calc (Sheet And Rill) | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 3.37 | Bwsr Calc (Sheet And Rill) | Rum River |

| | | |
|-----------------------|--|--------------------------|
| Activity Action Name: | Critical area planting - Hanson Heath 3461 & 3441 221st Ave NW | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.2 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 9,000 sq ft critical area planting along Rum River | Install Date: 11/03/2025 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|----------------------------|-----------|
| Phosphorus (Est. Reduction) | Lbs/Yr | 2.39 | Bwsr Calc (Sheet And Rill) | Rum River |
| Sediment (Tss) | Tons/Yr | 6.19 | Bwsr Calc (Sheet And Rill) | Rum River |

| | | |
|-----------------------|--|--------------------------|
| Activity Action Name: | Critical area planting - Johnson 4519 175th Ave NW | Activity Count: 1 |
| Practice Type: | 342 - Critical Area Planting | Size/Units: 0.04 - Acres |
| TA Provider/JAA: | SWCD | Lifespan: 10 Years |
| Practice Description: | 205 lft critical area planting on Rum River | Install Date: 10/16/2025 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|----------------------------|-----------|
| Phosphorus (Est. Reduction) | Lbs/Yr | 0.31 | Bwsr Calc (Sheet And Rill) | Rum River |
| Sediment (Tss) | Tons/Yr | 0.76 | Bwsr Calc (Sheet And Rill) | Rum River |

Activity Name: Project development

Activity Category: Project Development

Staff time?: Yes

Description: Staff time to support the urban BMPs, ag BMPs, critical area planting, and wetland restoration activities. May include preliminary information gathering and outreach to secure willing landowners. Approx 25% ag BMPs, 25% urban BMPs, 5% SSTS fix up, 20% critical area planting, and 25% wetland restoration.

Staff and credentials:

Carrie Taylor, Restoration Ecologist. 6 yrs ACD ecological restoration project mgmt. JAA for critical area planting. MS in Land Rehabilitation.

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

C. Lord, District Mgr - 30+ yrs ACD project mgmt. BS natural resources.

J. Wagner, Water Resource Specialist. 6 yrs ACD project mgmt. BS in environmental sci.

M. Haustein, Stormwater & Shoreline Specialist. 12 yrs ACD project mgmt. MS in ecology.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$14,082.00 | \$14,489.45 | (\$407.45) | 09/30/2023 | N |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|---|-----------------------|
| 2022 - Updated ranking of candidate projects in the City of St. Francis subwatershed assessment. Worked with the school district and City on candidate projects. Three projects rose to the top and were pursued: a stormwater pond enhancement at the high school (later dropped by based on technical site assessment), swale check dams at the high school, and a network of rain gardens in the 225th Ave neighborhood. | 7/26/2022 1:25:39 PM |
| 2023 - Project development on critical area plantings, wetland restorations, and ag/urban retrofits. | 1/26/2024 10:39:46 AM |
| 2024 - No expenses. | 1/27/2025 2:25:32 PM |

Results

Date Added

2025 - No expenses.

1/28/2026 1:08:11 PM

Activity Name: SSTS fix up

Activity Category: Subsurface Sewage Treatment Systems

Staff time?: No

Description: Repair or replace up to four (4) non-compliant septic systems. ACD grant policies apply, including that funding is only available to households meeting low income criteria and cost share is on a sliding scale where the landowner pays 10-20% dependent upon income. These BWSR funds will be used only after MPCA SSTS fix up grant funds to the ACD (approx \$35K/yr) have been exhausted, per BWSR policy.

Priority areas for use of these funds are CWMP priority restoration and protection waterbodies which include Lake George, Pickerel Lake, East Twin Lake, the Rum River, Cedar Creek, & Ford Brook. Groundwater quality is also an aim of this activity and is prioritized everywhere due to the geology. Priority goes to riparian parcels. Anticipated pollutant reductions, based on the BWSR calculator, are 6 lbs of TP/yr and 18 lb N/yr per SSTS.

Milestones: 1-2 SSTS replacements each year.

ACD staff and credentials:

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

K. Larson, Water Resource Technician. 4 yrs of water monitoring and 2 yrs of managing the ACD septic system fix up grant program. BS in environmental studies.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$73,492.65 | \$73,222.65 | \$270.00 | 08/18/2025 | N |
| Landowner Fund | Landowners | \$8,578.59 | \$8,548.59 | \$30.00 | 08/18/2025 | Y |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|--|-----------------------|
| 2022 - No work. | 7/26/2022 1:20:55 PM |
| 2023 - SSTS fix up project at 18744 Vega Dr NW near Ford Br. | 1/26/2024 10:40:48 AM |
| 2024 - No expenses. | 1/27/2025 2:26:04 PM |
| 2025 - SSTS fix up projects at 16222 Ramsey Blvd NW (Arellano) and 1715 191st Ave NW (Ryman). FY23 NRBG SSTS funds were previously expended, so we are in compliance with BWSR policy to use the same year NRBG funds before WBIF. | 9/26/2025 11:04:05 AM |

Final Indicators

| <u>Indicator</u> | <u>Total Value</u> | <u>Unit</u> |
|------------------------------|--------------------|-------------|
| BOD 5 | 631 | Lbs/Yr |
| Sediment (Tss) | 0.025 | Tons/Yr |
| Phosphorus (Est. Reduction) | 16 | Lbs/Yr |
| Nitrogen | 64 | Lbs/Yr |
| Total Suspended Solids (TSS) | 299 | Mg/L |
| Pathogens (E. Coli) | 7437900000000000 | Cfu |

| | | |
|-----------------------|-------------------------------------|--------------------------|
| Activity Action Name: | SSTS replacement - 18744 Vega Dr NW | Activity Count: 1 |
| Practice Type: | 126M - Septic System Improvement | Size/Units: 1 - Count |
| TA Provider/JAA: | Private Consultant | Lifespan: 25 Years |
| Practice Description: | Non-compliant SSTS replacement | Install Date: 09/11/2023 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|----------------|--|-------------------------|
| Phosphorus (Est. Reduction) | Lbs/Yr | 5 | Septic System Improvement Estimator (SSIE) | Groundwater, Ford Brook |
| BOD 5 | Lbs/Yr | 91 | Septic System Improvement Estimator (SSIE) | Groundwater, Ford Brook |
| Sediment (Tss) | Tons/Yr | 0.025 | Septic System Improvement Estimator (SSIE) | Groundwater, Ford Brook |
| Pathogens (E. Coli) | Cfu | 31100000000000 | Septic System Improvement Estimator (SSIE) | Groundwater, Ford Brook |
| Nitrogen | Lbs/Yr | 8 | Septic System Improvement Estimator (SSIE) | Groundwater, Ford Brook |

| | | |
|-----------------------|--------------------------------------|--------------------------|
| Activity Action Name: | SSTS replacement - 1715 191st Ave NW | Activity Count: 1 |
| Practice Type: | 126M - Septic System Improvement | Size/Units: 1 - Count |
| TA Provider/JAA: | Private Consultant | Lifespan: 30 Years |
| Practice Description: | Ryman | Install Date: 08/18/2025 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|------------------------------|--------|----------------|--|-------------|
| Total Suspended Solids (TSS) | Mg/L | 60 | Septic System Improvement Estimator (SSIE) | Groundwater |
| Nitrogen | Lbs/Yr | 25 | Septic System Improvement Estimator (SSIE) | Groundwater |
| Pathogens (E. Coli) | Cfu | 36800000000000 | Septic System Improvement Estimator (SSIE) | Groundwater |
| BOD 5 | Lbs/Yr | 108 | Septic System Improvement Estimator (SSIE) | Groundwater |

| | | |
|-----------------------|---|--------------------------|
| Activity Action Name: | SSTS replacement - 16222 Ramsey Blvd NW | Activity Count: 1 |
| Practice Type: | 126M - Septic System Improvement | Size/Units: 1 - Count |
| TA Provider/JAA: | Private Consultant | Lifespan: 30 Years |
| Practice Description: | Arellano | Install Date: 07/21/2025 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|------------------------------|--------|------------------|--|-------------|
| BOD 5 | Lbs/Yr | 432 | Septic System Improvement Estimator (SSIE) | Groundwater |
| Nitrogen | Lbs/Yr | 31 | Septic System Improvement Estimator (SSIE) | Groundwater |
| Phosphorus (Est. Reduction) | Lbs/Yr | 11 | Septic System Improvement Estimator (SSIE) | Groundwater |
| Pathogens (E. Coli) | Cfu | 7370000000000000 | Septic System Improvement Estimator (SSIE) | Groundwater |
| Total Suspended Solids (TSS) | Mg/L | 239 | Septic System Improvement Estimator (SSIE) | Groundwater |

Activity Name: Tech/Engineering

Activity Category: Technical/Engineering Assistance

Staff time?: Yes

Description: Staff time to support the urban BMPs, ag BMPs, critical area planting, SSTS fix up, and wetland restoration activities. May include site assessments, surveys, analysis and design, construction processes (bidding, contracts, oversight/inspections, as-builts and similar.

Approx 25% ag BMPs, 25% urban BMPs, 5% SSTS fix up, 20% critical area planting, and 25% wetland restoration.

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

C. Lord, District Mgr - 30+ yrs ACD project mgmt. BS natural resources.

J. Wagner, Water Resource Specialist. 6 yrs ACD project mgmt. BS in environmental sci.

M. Haustein, Stormwater & Shoreline Specialist. 12 yrs ACD project mgmt. MS in ecology.

K. Larson, Water Resource Technician. 4 yrs of water monitoring and 2 yrs of managing the ACD septic system fix up grant program. BS in environmental studies.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$49,303.39 | \$60,032.48 | (\$10,729.09) | 12/31/2025 | N |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|--|-----------------------|
| 2022 - Survey, including bathymetry, of a candidate stormwater pond enhancement at St. Francis High School, which led to the project being dropped. Survey, soil borings, and initial design work for swale check dams at the high school. Stormwater mapping analysis for rain gardens in the 225th Ave neighborhood. | 7/26/2022 1:26:24 PM |
| 2023 - Tech/eng on ag/urban retrofits, critical area plantings, and SSTS. | 1/26/2024 10:41:48 AM |
| 2024 - Completed 2 critical area plantings (Glosimodt and DeRuyter) and began design of one (Johnson) to be installed in 2025, design and | 1/27/2025 2:41:31 PM |

Results

Date Added

survey of one wetland restoration, and managed landowner inquiries for SSTS fix ups.

2025 - Tech/eng on 2 completed critical area plantings, 2 completed SSTS fix ups, & wetland restorations in-progress.

1/28/2026 1:29:23 PM

Activity Name: Trott Brook assessment

Activity Category: Planning and Assessment

Staff time?: Yes

Description: Study of the Trott Brook corridor to identify causes of low oxygen and biotic impairments, and identify projects to address it. Target areas are W of Variolite St and E of Nowthen Blvd where there are larger parcels sizes that facilitate BMP installation.

Study components will include: (1) Review of historically collected data including water quality, (2) rapid desktop & field assessment of entire target stream length by canoe to identify current conditions, (3) Detailed analysis of selected stream reaches using BANCs analysis to estimate stream bank erosion, Pfankuch or other habitat assessment, measurement of pattern/profile variables (width, cross section, slope, etc), or others. (4) Others as recommended by topic matter experts at the MN DNR or selected consultants. These data will be analyzed to evaluate stream restoration project options. The final output of this activity is a report identifying causes of stream impairments and in- or near-stream projects to address these issues. For favored projects, a concept, cost estimate, and estimated benefit will be developed. Project types may include wetland or stream restoration, bank stabilization, re-meandering ditched reaches, adding in-stream habitat features, or others.

This activity may be supplemented with locally funded (non-grant, non-match) water quality monitoring, as determined during the LRRWMO 2023 budgeting process.

Anticipated collaborators on this activity include the City of Ramsey, LRRWMO, and MN DNR.

Milestones: 2024 study start, 2025 completion.

Staff and credentials:

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

C. Lord, District Mgr - 30+ yrs ACD project mgmt. BS natural resources.

J. Wagner, Water Resource Specialist. 6 yrs ACD project mgmt. BS in environmental sci.

M. Haustein, Stormwater & Shoreline Specialist. 12 yrs ACD project mgmt. MS in ecology.

B. Keith, 1 yr of watershed assessments . MS in environmental studies.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$30,000.00 | \$29,728.68 | \$271.32 | 09/30/2025 | N |
| Local Fund | LRRWMO | \$3,000.00 | \$3,000.00 | \$0.00 | 09/30/2023 | Y |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|--|-----------------------|
| 2022 - Outreach to colleagues, especially at the DNR and MPCA, to advise study design. | 7/26/2022 1:22:22 PM |
| 2023 - Completed Trott Br field inventories. | 1/26/2024 10:42:41 AM |
| 2024 - Trott Brook study report brought to 80% completion. | 1/27/2025 2:47:38 PM |
| 2025 - Trott Brook study report brought to completion. | 1/28/2026 1:33:10 PM |

Activity Name: Urban BMPs

Activity Category: Urban Stormwater Management Practices

Staff time?: No

Description: Description for both urban and ag BMPs activities: Install highly ranked BMPs identified in SWAs to improve water quality in high priority water resources. Up to 5 biofiltration basins, 1 pond modification, 1 check dam, 1 hydrodynamic device, ag water quality practice, or a combination will be completed. Projects to be completed will come from these subwatershed assessment studies: City of St. Francis Rum River (2016), Ford Brook (underway in 2022), City of Anoka (2016), City of Ramsey (2016), and the anticipated 2023 studies of the Rum and Mississippi drainages being completed with FY20 Rum metro WBIF. Projects will be selected based on cost effectiveness at phosphorus reduction. Designs will be guided by the MN Stormwater Manual. Actual pollutant reductions achieved will be dependent upon selected projects, and a minimum anticipated reduction is 5 lbs/yr TP across all target waterbodies and across both the urban and agricultural activities in this grant. Milestones: 2023 project ID, 2024 design, 2025 installation.

This activities "Urban Stormwater BMPs - linked swale" and "Urban BMPs - linked Rivers Bend Pond Project" are a subset of this activity. They is separated for the purpose of linking to two grants, each of which pay a portion.

Staff and credentials:

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

C. Lord, District Mgr - 30+ yrs ACD project mgmt. BS natural resources.

J. Wagner, Water Resource Specialist. 6 yrs ACD project mgmt. BS in environmental sci.

M. Haustein, Stormwater & Shoreline Specialist. 12 yrs ACD project mgmt. MS in ecology.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Local Fund | LRRWMO, URRWMO | \$3,989.99 | \$4,129.02 | (\$139.03) | 09/16/2024 | Y |
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$41,750.00 | \$34,955.18 | \$6,794.82 | 07/27/2025 | N |

| Actual Results | |
|--|--------------------------|
| <u>Results</u> | <u>Date Added</u> |
| 2022 - No work. | 7/26/2022 1:12:37 PM |
| 2023 - No expense. | 1/26/2024 10:43:35 AM |
| 2024 - 225th Lane rain garden in St. Francis was constructed to benefit the Rum River. | 1/27/2025 3:06:54 PM |

| Final Indicators | | |
|-----------------------------|---------------------------|--------------------|
| <u>Indicator</u> | <u>Total Value</u> | <u>Unit</u> |
| Phosphorus (Est. Reduction) | 0.6 | Lbs/Yr |
| Sediment (Tss) | 0.6 | Tons/Yr |

| | |
|---|--------------------------------|
| Activity Action Name: 225th Lane Outlot Rain Garden | Activity Count: 1 |
| Practice Type: 712M - Bioretention Basin | Size/Units: 1118 - Square Feet |
| TA Provider/JAA: SWCD | Lifespan: 10 Years |
| Practice Description: 1,118 sq ft curb cut rain garden treating 2 ac drainage | Install Date: 09/05/2024 |
| | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|------------------|-----------|
| Phosphorus (Est. Reduction) | Lbs/Yr | 0.6 | Winslamm | Rum River |
| Sediment (Tss) | Tons/Yr | 0.6 | Winslamm | Rum River |

Activity Name: Urban BMPs - linked Rivers Bend Pond Project

Activity Category: Urban Stormwater Management Practices

Staff time?: No

Description: The grant will partially fund construction of the City of Ramsey Rivers Bend Regional Stormwater Pond. This regional stormwater pond will serve a 35 ac drainage. New pond will replace existing stormwater discharge into a wetland. Project is #3 of 15 for TP cost effectiveness and #1 of 15 for TSS in 2016 City of Ramsey subwatershed study. The City of Ramsey will own and maintain this project.

The Rivers Bend Regional Stormwater Pond Project is to provide treatment for already-developed properties and future development of vacant properties. Grant funds will not be used to achieve regulatory requirements for new or future development. Upon design (by the City, not a grant expense) we will determine the percentage of construction cost eligible for grant funds. Eligible percentage will be determined from the percentage of project capacity that is treating existing development that is presently underserved (enhancement), as compared to new development (required). An as-built WinSLAMM model estimates 73.59% of water volume to be treated is enhancement.

Outcomes: One regional stormwater pond providing at least 7.7 lbs/yr TP reduction to the Rum River from existing development that is under-treated.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | FY25 WBIF - Rum metro | \$216,250.00 | \$216,250.00 | \$0.00 | 04/21/2025 | N |
| Local Fund | WMO | \$16,250.30 | \$16,250.30 | \$0.00 | 12/16/2024 | Y |
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$70,000.00 | \$70,000.00 | \$0.00 | 12/16/2024 | N |
| Local Fund | LRRWMO | \$7,000.00 | \$7,000.00 | \$0.00 | 12/16/2024 | Y |

Actual Results

Results **Date Added**

2024 - Rivers Bend pond project constructed and a first payment for construction was made. In 2025 we anticipate additional invoice(s) for work done in 2024 and some final site establishment expense. There are no further expected expenditures from the FY23 Rum metro WBIF. The 2025 expenses will be paid by the FY25 Rum metro WBIF, match, and non-match sources. 1/27/2025 3:03:33 PM

Results

Date Added

2025 thru May - Final payments made on construction of the Rivers Bend Pond project. No further work or expense anticipated.

6/4/2025 11:26:26 AM

2025 June thru Dec - No expenses.

1/28/2026 1:36:47 PM

Final Indicators

| <u>Indicator</u> | <u>Total Value</u> | <u>Unit</u> |
|-----------------------------|--------------------|-------------|
| Phosphorus (Est. Reduction) | 11.87 | Lbs/Yr |
| Sediment (Tss) | 2.99 | Tons/Yr |

| | |
|--|---------------------------------|
| Activity Action Name: Rivers Bend Park Stormwater Pond | Activity Count: 1 |
| Practice Type: 155M - Storm Water Retention Basins | Size/Units: 48352 - Square Feet |
| TA Provider/JAA: Private Consultant | Lifespan: 25 Years |
| Practice Description: | Install Date: 11/22/2024 |
| | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|------------------|-----------|
| Sediment (Tss) | Tons/Yr | 2.99 | Winslamm | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 11.87 | Winslamm | Rum River |

Activity Name: Urban Stormwater Retrofits - linked swale

Activity Category: Urban Stormwater Management Practices **Staff time?:** No

Description: This activity is a subset of activity "Urban Stormwater Retrofits." It is separated for the purpose of linking to two grants - C21-0407 and C22-5234 - each of which pay a portion.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Local Fund | WMO | \$3,010.01 | \$2,870.98 | \$139.03 | 12/31/2024 | Y |
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$18,593.96 | \$25,358.84 | (\$6,764.88) | 12/18/2023 | N |

Actual Results

Results

Date Added

2023 - Construction of Rum River Blvd Swale Stabilization project. 460 linear ft of swale stabilized that receives water from nearly 10 acres, over half of which is impervious surface from the St. Francis High School campus. The swale drains directly to a creek 500 ft upstream of the Rum River. This project is partially funded with FY'21 and FY'23 Rum metro WBIF.

11/28/2023 3:48:52 PM

2024 - No expenses. Project completed in 2023.

1/27/2025 3:00:51 PM

Final Indicators

| <u>Indicator</u> | <u>Total Value</u> | <u>Unit</u> |
|-----------------------------|--------------------|-------------|
| Sediment (Tss) | 2.74 | Tons/Yr |
| Phosphorus (Est. Reduction) | 2.33 | Lbs/Yr |

| | | |
|-----------------------|---|--------------------------|
| Activity Action Name: | Rum River Blvd Swale Stabilization | Activity Count: 1 |
| Practice Type: | 410 - Grade Stabilization Structure | Size/Units: 1 - Count |
| TA Provider/JAA: | Private Consultant | Lifespan: 25 Years |
| Practice Description: | 460 linear ft swale stabilized which receives water from 9.77 acres of which 5.54 acres is impervious surfaces from the St. Francis High School campus. The bottom of the swale drains directly to at creek 500 ft upstream of the Rum River. | Install Date: 11/28/2023 |
| | | Mapped: Yes |

| Indicator Name | Units | Value | Calculation Tool | Waterbody |
|-----------------------------|---------|-------|---------------------------------|-----------|
| Sediment (Tss) | Tons/Yr | 2.74 | Bwsr Calc (Gully Stabilization) | Rum River |
| Phosphorus (Est. Reduction) | Lbs/Yr | 2.33 | Bwsr Calc (Gully Stabilization) | Rum River |

Activity Name: Wetland restoration

Activity Category: Wetland Restoration/Creation

Staff time?: No

Description: We will conduct a desktop inventory to identify candidate wetland restoration sites using the Restorable Wetland Prioritization Tool (www.wetlandrestore.org) and other local data. This will be completed using program development activity funds. Thereafter, we will promote the opportunity and work with willing landowners to restore wetlands using tech/engineering and wetland restoration activity funds. In accordance with the stipulation that WBIF fund expenditures must have a primary water quality benefit, these projects are anticipated to be hydrologic restorations and not simply vegetative restoration of existing wetlands. Because of the importance of vegetative establishment within a water quality improvement project, expenditures may vegetative establishment services during the grant term. Anticipated deliverables include one wetland restoration. A minimum anticipated reduction is 2 lbs/yr TP. Priority locations are those within the subwatersheds of priority waters in the URRWMO or LRRWMO Plans or CWMP.

Milestones: 2023 project ID, 2024 design, 2025 installation.

Staff and credentials:

B. Wozney, Wetland Specialist. 20+yrs overseeing wetland projects and wetland regulation. BS in natural resources.

J. Schurbon, Watershed Projects Mgr - 21 yrs ACD project mgmt. MS in ecology.

C. Lord, District Mgr - 30+ yrs ACD project mgmt. BS natural resources.

Budget Details

| <u>Source Type</u> | <u>Source Description</u> | <u>Budgeted</u> | <u>Spent</u> | <u>Balance Remaining</u> | <u>Last Transaction Date</u> | <u>Match Fund?</u> |
|---------------------|---------------------------------------|-----------------|--------------|--------------------------|------------------------------|--------------------|
| Current State Grant | 2022 Metro WBIF - Rum River Watershed | \$25,000.00 | | \$25,000.00 | | N |
| Local Fund | LRRWMO, URRWMO | \$3,400.00 | | \$3,400.00 | | Y |

Actual Results

| <u>Results</u> | <u>Date Added</u> |
|-----------------|----------------------|
| 2022 - No work. | 7/26/2022 1:23:35 PM |

| <u>Results</u> | <u>Date Added</u> |
|---|-----------------------|
| 2023 - Some time coordinating Pine Hills North wetland restoration in Andover. Rum WBIF funds did not pay for installation; LSOHC funds did. Therefore it is not mapped nor indicators provided for the WBIF grant. | 7/28/2023 4:35:38 PM |
| 2023 - No additional expense since last report. | 1/26/2024 10:44:31 AM |
| 2024 - No expenses. | 1/27/2025 3:08:14 PM |
| 2025 - No expenses. We do have one wetland restoration project anticipated for construction in 2026. | 1/28/2026 1:37:39 PM |